



March 20, 2024

Dear Residents & Business Owners,

***Starting on Tuesday, March 26<sup>th</sup>*** we will begin the Dinallo Street Improvement Project for the Township of South Hackensack. The following is our construction schedule, weather-permitting.

- Concrete Work (Handicap Ramps) - Tuesday, March 26<sup>th</sup> thru Thursday, March 28<sup>th</sup>
- Milling and Paving, - Friday, March 29<sup>th</sup>
- Traffic Striping and Markings - Friday Afternoon, March 29<sup>th</sup>

During milling & paving operations, no Parking will be permitted on either side of Dinallo Street and on the adjacent Side Streets within 50 feet of Dinallo Street, during working hours (Monday Through Friday, 7:00 AM to 5:00 PM). “No Parking Signs” will be posted by police and any cars in the way will be towed. Driveway access will be limited during milling & totally restricted during paving on Friday. If any vehicles need to be used during this time, that they are removed from the driveways and parking lots prior to 7:00 AM. We will provide access at the end of the working day. Specific questions or concerns can be answered by the Foreman in the field.

Please keep in mind that this Schedule is weather permitting. If there are any changes to the schedule, we will advise.

Your patience and cooperation are greatly appreciated.

Sincerely,  
New Prince Concrete Construction Company, Inc.